

Colonial



Roofing

Service, Quality, Integrity

Established 1978

Lakemont Cove Re-Roofing Schedule

Building #	Tear Off/MTS	TU Plus/Flashing	Eagle Tile Install
24827	7/21	7/26	7/29
24700	7/26	7/30	8/4
24706	7/30	8/3	8/10
24833	8/3	8/9	8/13
24712	8/9	8/12	8/20
24718	8/12	8/16	8/24
24711 (Pool)	8/16	8/18	8/28
24821	8/18	8/24	8/31
24797	8/24	8/30	9/8
24809	8/30	9/7	9/16
24820	9/7	9/10	9/24
24814	9/10	9/14	9/28
24808	9/14	9/17	10/1
24802	9/17	9/21	10/5
24796	9/21	9/24	10/8
24790	9/24	9/28	10/12
24724	9/28	10/1	10/15
24730	10/1	10/5	10/19
24736	10/5	10/8	10/22
24742	10/8	10/12	10/26
24748	10/12	10/15	10/29
24752	10/15	10/19	11/2
24760	10/19	10/22	11/5
24766	10/22	10/26	11/9
24772	10/26	10/29	11/12
24778	10/29	11/2	11/16
24784	11/2	11/5	11/19

The above schedule is tentative and may change due to inclement weather, excessive carpentry, or other unforeseen circumstances. This schedule will be updated as needed per the weekly jobsite meeting.

Corporate Office: 5601 2nd Street W, Lehigh Acres, FL 33971

Sarasota Office: 5948 Clark Center Avenue, Sarasota, FL 34238

Corporate Fax: (239) 458.1691 / Sarasota Fax: (941) 706.2446

CCC1328330 / www.colonialroofing.com

Lee County
(239) 458.1000

Collier County
(239) 403.3600

Charlotte County
(941) 637.6800

Sarasota County
(941) 706.2444